
### Update to City Council

GIANT MINE REMEDIATION PROJECT







#### Canadä

**Crown Indigenous Relations and Northern Affairs Canada (CIRNAC)** Yellowknife Team\*





**Chris MacInnis\*** Director

**Curtis Duffy** Senior Engineer





Geneva Irwin A/Engagement Manager





**Nicole Garbutt** A/ Community **Consultation Officer** 

**Deputy Director** 

Daniella Vaniersel

Communications Officer



Christopher

Thomas

Mine Specialist

Regulatory

Manager

Ashley Dew Administration **Project Coordinator** 







**Garrett Cochrane** Community **Relations Officer** 

Aaron Braumberger\* Socioeconomic **Development Manager** 







Senior Advisor

Jeff Rosnawski **Technical Specialist** 

\* Chris MacInnis and Aaron Braumberger work out of Ottawa

# Where We Are in The Process




#### **Traditional Use**

#### 2005 - 2020

Care & Maintenance, Site Stabilization Plan, Regulatory and Engagement 2038 and beyond Post Closure Perpetual Care

# 2023 Wildfire and Evacuation

The GMRP implemented the Emergency Control Plan during wildfire evacuation and site was successfully kept secure.



Map as of Nov 15, 2023: NWT Live Fire Map | Environment and Climate Change (gov.nt.ca)

### **Securing Site and Aiding City**

- Fires encroaching; City calls for support from local industry
- Contractors secured site; enabled to help City with personnel and equipment
- Pumps on; keeping water below chambers; equipment moved to tailings ponds;
- Secured site monitored; personnel, equipment loaned to fire suppression efforts; evacuated staff followed situation closely



- Personnel on essential list for re-entry
- Loaned equipment returned
- Water levels checked after 3-week pause
- Contractors extended construction season
- Full effects to project cost/scope under review



### Completed and Upcoming Work

What we have accomplished and what is planned next.

### **Townsite Deconstruction**

### Work Completed in 2023/24

- Remainder of Townsite Buildings
  deconstructed
- Materials that could be recycled were recycled
- Non-hazardous material that could not be recycled was placed in the onsite nonhazardous landfill
- Asbestos containing material was double bagged (as per regulations) and placed in the onsite non-hazardous landfill




# Water Treatment Plant

### Work Completed in 2023/24

- Start of construction in 2023:
  - Vegetation Clearing
  - Contaminated Soils Removal (~50% complete)
  - Blasting and Rock Crushing for reuse (~35% complete)
- Pad prepared for WTP building construction
- Mine water intake wells drilled



Water Treatment Plant



### **Upcoming Work**

- Finish removing contaminated soils and blasting work
- Construct WTP foundation and building
- Complete the Outfall pipeline and Marine
  Outfall in Yellowknife Bay
- Complete the minewater intake wells and pumps
- Commissioning anticipated 2026

### **V** Underground Stabilization

#### Work Completed in 2023/24

- Constructed paste backfill barricades
- Installed underground power and remote monitoring cameras



Underground Stabilization



#### **Upcoming Work**

- Ongoing preparatory work for the 2024 paste backfill program
  - Construction work starting in early 2024
  - Paste backfill operations planned to resume in Spring 2024 and completed in Fall 2024

### Townsite and Boat Launch

Remediation will impact the boat launch area. GMRP and GNWT are working together to minimize inconvenience to users and keep the public informed.





### Townsite Area – Public Use

- Actively managed by GNWT, with sub-leases to the YHS and GSSC
- CIRNAC/GNWT engagement initiatives to ensure the following groups are aware of risks, schedules and other considerations:
  - 1. Larger Boating Community
  - 2. GSSC/ Yacht Club
  - 3. YHS Museum

### Giant Boat Launch 2024 Summer-Fall

- Anticipate public notification providing information regarding in-water access routes
  - Canada.ca/giantnotice
- Water Treatment Plant on-going construction
- Outfall installation
- Freshwater intake-water; water trucks for on-site dust management
- Parking and water access as is






### GSSC and YHS Area 2028 - 2030


- All access to water will be through existing public boat launch
- No access for GSSC users or the general public
- Soil remediation activities begin
- Near shore sediment rip rap cover activities
- All soil removed and replaced with clean fill

### Procurement, Jobs and Training

How the GMRP is benefitting Northern and Indigenous businesses and residents.



# Contracts Awarded in 2023



**PSIB** Procurement Strategy for Indigenous Businesses

Surface Water Groundwater Monitoring

**\$1.9M** (3 years)

SLR Consulting

Waste Transfer Station Operator


**\$1.5M** (1 year)

True North Environmental

Pump 201 Installation

**\$0.5M** (1 month)

Nahanni



## Procurement Performance 2022/2023

- Expenditures accounted by Indigenous suppliers totaled to \$50.7M (53%)
  - Average 37%
- Expenditures accounted by Northern suppliers totaled to \$58.3M (61%)
  - Average 54%

Procurement Target

Expenditures accounted by Northern businesses **65 – 75%** 

### Employment Performance 2022/2023

Indigenous Employment **18%** Average 20%

Indigenous Target 25 – 35%

Women Employment **22%** Average 20%

Women Target 15 – 30%

Northern Employment **36%** Average 44%

Northern Target 55 – 70%

Training Performance 2022/2023

### Northern apprentice

Supported 1,017.5 hours

Target 1 Northern apprentice 6 Scholarships Issued

Totaling \$30,000

Target 1 scholarship issued per year

### **Community Benefits Agreements**

#### **Yellowknives Dene First Nation**

 Signed CBA in 2021, providing annual funding of ~\$2M

#### **North Slave Métis Alliance**

 Signed CBA in 2023, providing annual funding of ~\$400K

### **Tłįchǫ Government**

- In negotiations
- In the meantime, providing annual funding of ~\$340K, via a Contribution Agreement, for training
- \$1 million to Tli Cho Investment Corporation





#### GIANT MINE REMEDIATION PROJECT



